



Fort Weaver Road Sewer Repairs

Ewa Area

Fort Weaver Road
Construction Period
April 14, 2025 – February 2026

Project Background

A section of sewer pipe beneath Fort Weaver Road has been damaged, resulting in reduced wastewater capacity, posing a potential risk to road stability, and posing a potential hazard to the public health and safety. The sewer pipe is owned by the City and County of Honolulu Department of Environmental Services (ENV) and is currently being repaired by Frank Coluccio Construction Company under the emergency contract for this project. Although no sewage has been released to the environment, the damaged pipe must be replaced to restore the sewer system to normal operation.

Work Schedule:

The contractor completed installation of the new 36-inch sewer line via microtunneling on September 11, 2025. Installation of the five (5) new sewer manholes and associated pipe connections, including epoxy coating, was completed on February 7, 2026.

Ongoing and remaining work

Work will start as early as 7:00 a.m. and finish as late as 4:00 p.m. Monday through Friday. If necessary, weekend and holiday work will also start as early as 7:00 a.m. and end at 4:00 p.m.

2/10/2026-2/17/2026: Testing of the new manholes is ongoing. The remaining work includes restoration activities (striping) and site demobilization.

Note: This schedule reflects the current plan based on known conditions. Actual dates may change due to severe weather, unforeseen site conditions, or other factors beyond the contractor's control.



Any Questions?

If you have any questions about this project, please contact the project inspector, Leslie Tomasa of the City and County of Honolulu, Department of Environmental Services by calling (808) 342-1775 or the project engineer, Charls Darwin Gabriel at (808) 768-8770.

