

Pearl City District Park – Pool update

As of January 15, 2022

Switch gear

- Status: Design work being finalized between the City and HECO.

Bonding

- Status: Work is still on-going. Currently, the new lights are being installed in the pool. The bonding test will be conducted once the lights are installed. Anticipated completion date is February 2023.

Backwash drain line improvement

- Status: Notice to proceed with work was issued on September 20, 2022. Contract completion date is March 18, 2023. The permit is still being processed by DPP.

On-site Chlorine Generation Equipment - Noresco

- Status: Drawings are still being reviewed/routed through DPP. Equipment is on-island.

If you have any question or concerns, please feel free to contact the Department of Parks and Recreation, District 5 office at (808) 677-8849