

City and County of Honolulu
DEPARTMENT OF DESIGN AND CONSTRUCTION
Paving projects since January 1, 2013

Project Title	Constr Contract Amt	Est. Bid Ad Date	Contract Start	Est. Finish	Contract Lane Mi.	Lane Mi Paved to Date	Lane Mi Paved since 1/1/16	
Completed Road Projects Since 1/1/2013						1,284	1,272	29
						\$307,561,213		
1 Rehabilitation of Localized Streets, Phase 01 (aka Rehabilitation of Various Streets, Phase 2, 2007, IDIQ 2)	\$52,297,125	07/30/09	10/19/09	04/16/13	223.11			
2 Rehabilitation Of Streets Indefinite Delivery/Indefinite Quantity (IDIQ) No. 3 (Slurry Seal/ Paving)	\$4,800,000	02/15/10	06/24/10	06/23/13	70.22			
3 Kapiolani Boulevard Reconstruction (South Street to Ward Avenue)	\$3,543,250	03/30/11	07/16/12	10/13/13	2.60			
4 King Street Reconstruction (River Street to Bethel Street)	\$5,239,924	04/14/11	01/30/12	12/30/13	1.64			
5 Rehabilitation of Localized Streets, Phase 6A (Moiilili/ McCully/ Makiki)	\$11,418,151	05/04/11	03/05/12	08/11/13	53.53			
6 Rehabilitation of Streets, Unit 57 (Kaimuki)	\$11,669,497	05/04/11	07/02/12	10/31/14	23.65			
7 Rehabilitation of Localized Streets, Phase 6B (McCully/ Makiki/upper Makiki)	\$6,051,639	05/11/11	03/27/12	05/15/14	27.06			
8 Rehabilitation of Localized Streets, Phase 7B (Kalihi Valley, Ewa Beach, West Loch, and Ewa Villages Areas)	\$15,637,417	10/04/11	07/02/12	08/29/14	92.91			
9 Rehabilitation of Streets, Unit 25 (Lunalilo Home Road, Wailua Street, Hawaii Kai Dr, Niumalu Loop, Kamilo St, Naakea St, Kukii St, Paoo St, Opai St, Kokomo Pl.,	\$9,930,863	12/16/11	03/04/13	08/15/14	23.73			
10 Renton Road Rehabilitation (Between Kapolei Parkway and Asing Park)	\$3,226,171	12/27/11	05/28/13	04/15/14	5.80			
11 Rehabilitation of Localized Streets, Phase 8A (Mililani)	\$9,723,783	03/05/12	04/01/13	08/10/14	55.65			
12 Rehabilitation of Localized Streets, Phase 8B (Whitmore, Wahiawa)	\$10,999,999	03/06/12	04/15/13	10/15/14	57.55			
13 Rehabilitation of Streets, Unit 55 (Pearl City Area)	\$5,590,235	04/27/12	03/18/13	10/13/13	18.33			
14 Alewa Drive Resurfacing in Vicinity of 1008 Alewa Drive	\$80,302	09/28/12	03/14/13	05/12/13	0.07			
15 Rehabilitation of Localized Streets, Phase 9 (East Mililani and Mililani Tech)	\$12,384,949	11/15/12	05/06/13	07/16/15	83.25			
16 Rehabilitation of Localized Streets, Phase 10A (Kailua Town, Kalaheo Hillside, Waimanalo & Waimalo Beach Areas)	\$14,154,049	12/15/12	05/20/13	04/24/15	100.06			
17 Rehabilitation of Localized Streets, Phase 10B (Maunawili, Olomana, Pohakupu, Enchanted Lakes Areas)	\$15,000,300	02/12/13	07/15/13	02/06/15	90.38			
18 Aalapapa Way Roadway Improvements	\$185,139	02/28/13	01/21/14	06/15/15	0.20			
19 Pavement Resurfacing at Kaneohe Bay Drive and Bayview Haven Place Intersection	\$59,719	02/28/13	05/05/14	09/15/14	0.10			
20 Rehabilitation of Streets Unit 69 (Lilipuna Road)	\$2,146,170	02/28/13	09/30/13	05/28/14	6.80			
21 Rehabilitation of Streets, Unit 47 (Waipio Gentry Area)	\$14,193,808	02/28/13	02/03/14	03/10/15	16.42			
22 Rehabilitation of Streets, Unit 6 (Liliha Street and Kamehameha IV Road)	\$4,772,691	02/28/13	06/15/15	08/20/16	5.01			
23 Rehabilitation of Streets, Unit 71 (Hawaii Kai)	\$8,504,430	02/28/13	11/04/13	11/10/14	17.70			
24 Rehabilitation of Localized Streets, Phase 11A Waialae Nui, Waialae Iki, Aina Haina	\$12,161,852	03/01/13	01/06/14	02/09/15	53.72			
25 Rehabilitation of Localized Streets, Phase 11B Kuliouou, Hahaione Valley, Mariners Ridge	\$12,088,955	03/01/13	05/05/14	07/25/15	53.11			
26 Rehabilitation of Streets, Unit 68 (Meheula Parkway and Anania Dr)	\$15,036,417	03/05/13	01/06/14	08/23/15	31.04			
27 Rehabilitation of Localized Streets, Phase 11D (Portlock)	\$12,510,293	03/07/14	03/09/15	03/03/16	36.24			
28 Rehabilitation of Localized Streets, Phase 14A (Palolo Valley)	\$14,314,124	03/07/14	08/03/15	08/30/16	29.80			
29 Rehabilitation of Localized Streets, Phase 12A (Kalihi, Kamehameha Heights, Alewa)	\$8,585,585	11/24/14	04/06/15	04/15/16	44.61			
30 Rehabilitation of Localized Streets, Phase 13C (North Shore)	\$11,254,376	11/24/14	04/13/15	04/07/16	59.29			
Ongoing Road Projects						852	281	212
						\$265,204,161		
31 Rehabilitation of Streets, Unit 56 (Kailua Area)	\$6,912,844	12/23/11	02/11/13	03/01/15	29.04			
32 Rehabilitation of Beretania Street, Unit 64-R (Beretania St from University Avenue to Alapai St.)	\$7,048,665	02/28/13	06/30/14	10/11/16	13.36			
33 Rehabilitation of Streets Unit 72 (Concrete Roads in the Honolulu Area, Part 2)	\$2,100,555	02/28/13	07/15/15	12/15/16	1.00			
34 Rehabilitation of Streets, Unit 66 (Oahu Ave, Kapahulu Ave, Atkinson Dr)	\$7,331,703	02/28/13	06/09/14	06/07/16	10.66			
35 Kaneohe Bay Drive Roadway Improvements (between Aumoana PI and Aina Moi PI)	\$2,321,627	04/22/13	02/02/15	09/01/16	0.28			
36 Rehabilitation of Localized Streets, Phase 11C (Kalama Valley, Kamehame Ridge, Hawaii Kai)	\$17,222,222	03/07/14	12/01/14	12/30/16	47.04			
37 Rehabilitation of Localized Streets, Phase 13D (Kaneohe Area: Kahaluu, Waihee Valley, Waiahole and Waikane)	\$12,951,404	01/28/15	12/08/15	11/01/16	23.78			
38 Rehabilitation of Localized Streets, Phase 13E (Kaneohe Area: Ahuimanu)	\$15,499,099	01/28/15	07/13/15	08/28/16	38.87			

City and County of Honolulu
DEPARTMENT OF DESIGN AND CONSTRUCTION
Paving projects since January 1, 2013

Project Title	Constr Contract Amt	Est. Bid Ad Date	Contract Start	Est. Finish	Contract Lane Mi.	Lane Mi Paved to Date	Lane Mi Paved since 1/1/16
39 Rehabilitation of Localized Streets, Phase 13A (Kaneohe Area: Kokokahi/Mahinui/Pikoioa)	\$15,917,170	01/30/15	11/27/15	03/01/17	28.88		
40 Rehabilitation of Localized Streets, Phase 13F (Kaneohe Area: Keapuka)	\$10,674,029	02/05/15	03/07/16	01/30/17	24.08		
41 Rehabilitation of Localized Streets, Phase 13B (Kaneohe Area: Kokokahi/Mahinui, Pikoioa, Puohala Village and Waikalua)	\$8,485,551	02/13/15	08/22/16	05/18/17	24.97		
42 Rehabilitation of Localized Streets, Phase 13G (Kaneohe Area: Kapunahala, Haiku Village, Heeia and Lilipuna)	\$11,530,718	02/17/15	07/05/16	05/30/17	24.03		
43 Kuahea Street Interim Area Movement Stabilization Improvements (Lower site)	\$3,457,901	03/04/15	08/12/16	04/08/17	0.51		
44 Rehabilitation of Localized Streets, Phase 15A (Waianae)	\$12,581,726	03/04/15	11/02/15	10/31/16	39.53		
45 Rehabilitation Of Streets, Unit 82 (Kaukonahua Rd, Wilikina Rd)	\$5,951,975	03/04/15	11/02/15	07/28/16	18.87		
46 Rehabilitation of Localized Streets, Phase 13H (Kaneohe-Haiku VII- Heeia)	\$9,999,888	03/05/15	12/08/15	11/01/16	19.36		
47 Rehabilitation of Streets, Unit 74 (Ward Ave & Date St)	\$5,194,590	05/28/15	05/16/16	09/03/17	7.59		
48 Rehabilitation of Localized Streets, Phase 15B (Nanakuli)	\$10,396,148	10/29/15	04/12/16	04/06/17	42.45		
49 Rehabilitation of Nipo Street	\$890,431	11/02/15		05/31/17	0.43		
50 Rehabilitation of Localized Streets, Phase 15C (Maili)	\$8,861,038	11/24/15	04/12/16	04/11/17	33.36		
51 Rehabilitation of Localized Streets, Phase 14B (St Louis Heights)	\$5,592,772	12/18/15		11/01/17	10.75		
52 Papipi Road Road and Drainage Improvements	\$3,173,348	02/16/16		07/14/17	1.62		
53 Rehabilitation of Localized Streets, Phase 12B (Liliha/Punchbowl Area) and Phase 12C (Kalihi, Kapalama, Iwilei Area)	\$18,334,994	03/09/16	06/06/16	03/02/17	87.37		
54 Rehabilitation of Streets, Unit 84 (Lanikuhana Avenue, Meheula parkway to Ahiku)	\$4,248,598	03/24/16		10/30/17	19.02		
55 Rehabilitation of Localized Streets, Phase 18 (Waimea, Waialua Beach + local roads)	\$5,895,110	04/01/16	07/11/16	02/05/17	37.70		
56 Rehabilitation of Localized Streets, Phase 19B (Newtown, Pacific Palisades) & 19C (Pearl City)	\$15,053,290	05/11/16	09/06/16	09/28/17	73.66		
57 Rehabilitation of Localized Streets, Phase 19D (Village Park), 19E (Waipio, Waikele), 19F (Waipahu)	\$13,576,765	05/11/16	09/06/16	09/11/17	84.98		
58 Rehabilitation Of Streets Indefinite Delivery/Indefinite Quantity (IDIQ No. 4) - Work Order #1	\$24,000,000		03/07/16	01/20/17	108.52		
Upcoming Road Projects					313		
59 Rehabilitation of Localized Streets, Phase 16A (Makakilo Area and portion of Kapolei Area)		04/08/16			44.64		
60 Rehabilitation of Localized Streets, Phase 19A (Aiea, Halawa)		04/19/16			34.34		
61 Rehabilitation of Streets Unit 86 (Farrington Hwy)		12/20/16			10.64		
62 Rehabilitation of Localized Streets, Phase 15D (Makaha)		01/09/17			19.84		
63 Rehabilitation of Streets, Unit 48 (N. King St, between Peterson Lane and Ola Ln, and Poepoe Pl, between N. King St and mauka end)		01/31/17			7.55		
64 Rehabilitation of Localized Streets, Phase 17(Lower Wahiawa area)		02/01/17					
65 Kahanahou WWPS Upgrade and Sewer Improvements - Force Main and Gravity Improvements		02/21/17			1.57		
66 Rehabilitation of Localized Streets, Phase 14C (Maunalahe Heights)		03/01/17			15.79		
67 Rehabilitation of Localized Streets, Phase 16B (Campbell Industrial Park and Kalaeloa areas)		03/01/17			28.92		
68 Rehabilitation of Streets, Unit 78 (Mapunapuna Area)		03/24/17			13.60		
69 Rehabilitation of Streets Unit 73B		03/30/17			12.17		
70 Rehabilitation of Localized Streets, Phase 12D (Iwilei, Chinatown)		04/01/17			19.01		
71 Rehabilitation of Localized Streets, Phase 20A (upper Manoa)		04/03/17			24.54		
72 Rehabilitation of Streets, Unit 79 (Alewa Drive)		05/27/17			3.00		
73 Rehabilitation of Streets, Unit 85 (Laukahi Street - Kal Hwy to Security Gate)		12/30/17			4.91		
74 Rehabilitation of Localized Streets, Phase 20B (lower Manoa)		02/01/18			11.39		
75 Rehabilitation of Streets Unit 77 (Pensacola Street)		03/01/18			4.14		
76 Rehabilitation of Streets, Unit 65 (Concrete Roads, Part 1)		03/01/18			7.36		
77 Rehabilitation of Streets, Unit 67 (King St. & Punchbowl St.)					6.74		

City and County of Honolulu
DEPARTMENT OF DESIGN AND CONSTRUCTION
Paving projects since January 1, 2013

Project Title	Constr Contract Amt	Est. Bid Ad Date	Contract Start	Est. Finish	Contract Lane Mi.	Lane Mi Paved to Date	Lane Mi Paved since 1/1/16
78 Rehabilitation of Streets Unit 73A		06/29/18			13.80		
79 Rehabilitation of Streets Unit 73C		07/30/18			5.40		
80 Rehabilitation of Streets Unit 75 (School St/Kalihi streets)		07/15/19			14.84		
81 Rehabilitation of Streets, Unit 76 (Kalakaua Avenue)		02/25/20			3.69		
82 Rehabilitation Of Streets, Unit 81 (University Ave)		10/01/20			5.42		
83 Rehabilitation of Streets Fy 2016 (1)							
84 Rehabilitation of Streets, FY 2017							