

City and County of Honolulu
DEPARTMENT OF DESIGN AND CONSTRUCTION
Paving projects since January 1, 2013

Project Title	Constr Contract Amt	Contract Start	Est. Finish	Contract Lane Mi.	Lane Mi Paved to Date	Lane Mi Paved since 1/1/16
Completed Road Projects Since 1/1/2013				\$266,470,804	1,168	1,158
1 Rehabilitation of Localized Streets, Phase 01 (aka Rehabilitation of Various Streets.Phase 2. 2007. IDIQ 2)	\$52,297,125	10/19/09	04/16/13	223.11		
2 Rehabilitation Of Streets Indefinite Delivery/Indefinite Quantity (IDIQ) No. 3 (Siurrv Seal/ Pavino)	\$4,800,000	06/24/10	06/23/13	70.22		
3 Kapiolani Boulevard Reconstruction (South Street to Ward Avenue)	\$3,789,172	07/16/12	10/13/13	2.60		
4 King Street Reconstruction (River Street to Bethel Street)	\$5,239,924	01/30/12	12/30/13	1.64		
5 Rehabilitation of Localized Streets, Phase 6A (Moiliili/ McCully/ Makiki)	\$11,418,151	03/05/12	08/11/13	53.53		
6 Rehabilitation of Streets, Unit 57 (Kaimuki)	\$11,669,497	07/02/12	10/31/14	23.65		
7 Rehabilitation of Localized Streets, Phase 6B (McCully/ Makiki/upper Makiki)	\$6,051,639	03/27/12	05/15/14	27.06		
8 Rehabilitation of Localized Streets, Phase 7B (Kalihi Valley, Ewa Beach, West Loch. and Ewa Villages Areas)	\$15,637,417	07/02/12	08/29/14	92.91		
9 Rehabilitation of Streets, Unit 25 (Lunalilo Home Road, Wailua Street, Hawaii Kai Dr. Niumalu Loop. Kamilo St. Naakea St. Kukii St. Paoo St. Ooai	\$9,930,863	03/04/13	08/15/14	23.73		
10 Renton Road Rehabilitation (Between Kapolei Parkway and Asing Park)	\$3,226,171	05/28/13	04/15/14	5.80		
11 Rehabilitation of Localized Streets, Phase 8A (Mililani)	\$9,723,783	04/01/13	07/07/14	55.65		
12 Rehabilitation of Localized Streets, Phase 8B (Whitmore, Wahiawa)	\$10,999,999	04/15/13	10/15/14	57.55		
13 Rehabilitation of Streets, Unit 55 (Pearl City Area)	\$5,590,235	03/18/13	10/13/13	18.33		
14 Alewa Drive Resurfacing in Vicinity of 1008 Alewa Drive	\$80,302	03/14/13	05/12/13	0.07		
15 Rehabilitation of Localized Streets, Phase 9 (East Mililani and Mililani Tech)	\$12,384,949	05/06/13	07/16/15	83.25		
16 Rehabilitation of Localized Streets, Phase 10A (Kailua Town, Kalaheo Hillside, Waimanalo & Waimalo Beach Areas)	\$14,154,049	05/20/13	04/24/15	100.28		
17 Rehabilitation of Localized Streets, Phase 10B (Maunawili, Olomana, Pohakuu. Enchanted Lakes Areas)	\$15,000,300	07/15/13	02/06/15	90.38		
18 Aalapapa Way Roadway Improvements	\$185,139	01/21/14	06/15/15	0.20		
19 Pavement Resurfacing at Kaneohe Bay Drive and Bayview Haven Place Intersection	\$59,719	05/05/14	09/15/14	0.10		
20 Rehabilitation of Streets Unit 69 (Lilipuna Road)	\$2,146,170	09/30/13	05/28/14	6.80		
21 Rehabilitation of Streets, Unit 47 (Waipio Gentry Area)	\$14,193,808	02/03/14	03/10/15	16.42		
22 Rehabilitation of Streets, Unit 71 (Hawaii Kai)	\$8,504,430	11/04/13	11/10/14	17.70		
23 Rehabilitation of Localized Streets, Phase 11A Waialae Nui, Waialae Iki, Aina Haina	\$12,161,852	01/06/14	02/09/15	53.72		
24 Rehabilitation of Localized Streets, Phase 11B Kuliouou, Hahaione Valley, Mariners Ridge	\$10,935,317	05/05/14	07/25/15	53.11		
25 Rehabilitation of Streets, Unit 68 (Meheula Parkway and Anania Dr)	\$15,036,417	01/06/14	08/23/15	31.04		
26 Rehabilitation of Localized Streets, Phase 13C (North Shore)	\$11,254,376	04/13/15	04/07/16	59.29		
Ongoing Road Projects				\$226,919,689	620	218
27 Rehabilitation of Streets, Unit 56 (Kailua Area)	\$6,912,844	02/11/13	03/01/15	29.04		
28 Rehabilitation of Beretania Street, Unit 64-R (Beretania St from University Avenue to Alanai St.)	\$7,048,665	06/30/14	10/11/16	13.36		
29 Rehabilitation of Streets Unit 72 (Concrete Roads in the Honolulu Area, Part 2)	\$2,100,555	07/15/15	05/15/16	1.36		
30 Rehabilitation of Streets, Unit 6 (Liliha Street and Kamehameha IV Road)	\$4,602,820	06/15/15	03/18/16	5.01		
31 Rehabilitation of Streets, Unit 66 (Oahu Ave, Kapahulu Ave, Atkinson Dr)	\$7,331,703	06/09/14	06/07/16	10.66		
32 Kaneohe Bay Drive Roadway Improvements (between Aumoana Pl and Aina Moi Pl)	\$2,321,627	02/02/15	08/19/16	0.28		
33 Rehabilitation of Localized Streets, Phase 11C (Kalama Valley, Kamehame Ridge, Hawaii Kai)	\$17,222,222	12/01/14	06/04/16	47.04		
34 Rehabilitation of Localized Streets, Phase 11D (Portlock)	\$12,510,293	03/09/15	03/03/16	36.24		
35 Rehabilitation of Localized Streets, Phase 14A (Palolo Valley)	\$14,312,856	08/03/15	08/30/16	29.80		
36 Rehabilitation of Localized Streets, Phase 12A (Kalihi, Kamehameha Heights, Alewa)	\$8,585,585	04/06/15	02/15/16	44.61		
37 Rehabilitation of Localized Streets, Phase 13D (Kaneohe Area: Kahaluu, Waihee Vallev, Waiahole and Waikane)	\$12,951,404	12/08/15	11/01/16	23.78		
38 Rehabilitation of Localized Streets, Phase 13E (Kaneohe Area: Ahuimanu)	\$15,499,099	07/13/15	08/28/16	38.87		
39 Rehabilitation of Localized Streets, Phase 13A (Kaneohe Area: Kokokahi/Mahinui/Pikoiloa)	\$15,917,170	11/27/15	08/22/16	30.52		
40 Rehabilitation of Localized Streets, Phase 13F (Kaneohe Area: Keapuka)	\$10,674,029	03/07/16	01/30/17	24.08		
41 Rehabilitation of Localized Streets, Phase 13B (Kaneohe Area: Kokokahi/Mahinui. Pikoiloa. Puohala Villae and Waikalua)	\$8,485,551		04/04/17	24.97		
42 Kuahea Street Interim Area Movement Stabilization Improvements (Lower site)	\$3,457,901		09/30/17	0.51		
43 Rehabilitation of Localized Streets, Phase 15A (Waianae)	\$12,581,726	11/02/15	10/31/16	39.53		

City and County of Honolulu
DEPARTMENT OF DESIGN AND CONSTRUCTION
Paving projects since January 1, 2013

Project Title	Constr Contract Amt	Contract Start	Est. Finish	Contract Lane Mi.	Lane Mi Paved to Date	Lane Mi Paved since 1/1/16
44 Rehabilitation Of Streets, Unit 82 (Kaukonahua Rd, Wilikina Rd)	\$5,951,975	11/02/15	07/28/16	18.87		
45 Rehabilitation of Localized Streets, Phase 13H (Kaneohe-Haiku VII- Heeia)	\$9,999,888	12/08/15	11/01/16	19.66		
46 Rehabilitation of Streets, Unit 74 (Ward Ave & Date St)	\$5,194,590		09/03/17	7.59		
47 Rehabilitation of Localized Streets, Phase 15B (Nanakuli)	\$10,396,148		03/28/17	42.28		
48 Rehabilitation of Localized Streets, Phase 15C (Mali)	\$8,861,038		01/02/17	32.63		
49 Rehabilitation Of Streets IDIQ no 4 - Work Order #1	\$24,000,000	11/20/16	08/16/17	99.60		
Upcoming Road Projects				554		
50 Rehabilitation of Localized Streets, Phase 13G (Kaneohe Area: Kapunahala, Haiku Villae. Heeia and Lilioua)				27.55		
51 Rehabilitation of Nipo Street				1.10		
52 Rehabilitation of Localized Streets, Phase 14B (St Louis Heights)				10.75		
53 Papi Road Road and Drainage Improvements				1.62		
54 Rehabilitation of Localized Streets, Phase 12B (Liliha/Punchbowl Area) and Phase 12C				50.80		
55 Rehabilitation of Streets, Unit 84 (Lanikuhana Avenue, Meheula parkway to Ahiku)				18.17		
56 Rehabilitation of Localized Streets, Phase 18 (Waimea, Waialua Beach + local roads)				37.70		
57 Rehabilitation of Streets, Unit 85 (Laukahi Street (Kal Hwy to Security Gate)				4.91		
58 Rehabilitation of Localized Streets, Phase 16A (Makakilo Area and portion of Kapolei Area)				34.30		
59 Rehabilitation of Localized Streets, Phase 19A (Aiea, Halawa)				23.72		
60 North King Street Bridge (No. 150) Rehabilitation						
61 Rehabilitation of Localized Streets, Phase 19B (Newtown, Pacific Palisades) & 19C (Pearl Citv)				73.66		
62 Rehabilitation of Streets, Unit 79 (Alewa Drive)				3.00		
63 Rehabilitation of Streets, Unit 78 (Mapunapuna Area)				13.60		
64 Rehabilitation of Streets, Unit 67 (King St. & Punchbowl St.)				6.74		
65 Rehabilitation of Streets, Unit 48 (N. King St, between Peterson Lane and Ola Ln. and Poepoe Pl. between N. King St and mauka end)				7.55		
66 Rehabilitation of Localized Streets, Phase 12D (Iwilei, Chinatown)				19.01		
67 Rehabilitation of Localized Streets, Phase 14C (Maunalahi Heights)				15.80		
68 Rehabilitation of Localized Streets, Phase 16B (Campbell Industrial Park and Kalaeloa areas)				28.92		
69 Rehabilitation of Localized Streets, Phase 16C (Ewa Gentry, Soda Creek, and Sun Terra areas)				29.82		
70 Rehabilitation of Localized Streets, Phase 16D (Ewa Beach Area)				26.72		
71 Rehabilitation of Localized Streets, Phase 17(Lower Wahiawa area)						
72 Rehabilitation of Streets Unit 77 (Pensacola Street)				4.14		
73 Rehabilitation of Streets Unit 86 (Farrington Hwy)				10.64		
74 Rehabilitation of Streets, Unit 65 (Concrete Roads, Part 1)				7.36		
75 Rehabilitation of Streets Unit 73B				10.44		
76 Rehabilitation of Localized Streets, Phase 20A (Manoa)				1.36		
77 Rehabilitation of Localized Streets, Phase 15D (Makaha/ Waianae)				19.84		
78 Rehabilitation of Localized Streets, Phase 20B (Manoa)				24.70		
79 Rehabilitation Of Streets, Unit 81 (University Ave)				5.42		
80 Rehabilitation of Streets Unit 73A				10.60		
81 Rehabilitation of Streets Unit 73C				5.40		
82 Rehabilitation of Streets Unit 75 (School St/Kalihi streets)				14.84		
83 Rehabilitation of Streets, Unit 76 (Kalakaua Avenue)				3.69		