

City and County of Honolulu
DEPARTMENT OF DESIGN AND CONSTRUCTION
Paving projects since January 1, 2013

Project Title	Constr Contract Amt	Contract Start	Est. Finish	Contract Lane Mi.	Lane Mi Paved to Date	Lane Mi Paved since 1/1/15
Completed Road Projects Since 1/1/2013				\$242,773,769	1,053	1,044
1 Rehabilitation of Localized Streets, Phase 01 (aka Rehabilitation of Various Streets.Phase 2. 2007. IDIQ 2)	\$52,297,125	10/19/09	04/16/13	223.11		
2 Rehabilitation Of Streets Indefinite Delivery/Indefinite Quantity (IDIQ) No. 3 (Slurrv Seal/ Paving)	\$4,800,000	06/24/10	06/23/13	70.22		
3 Kapiolani Boulevard Reconstruction (South Street to Ward Avenue)	\$3,789,172	07/16/12	09/15/13	2.60		
4 King Street Reconstruction (River Street to Bethel Street)	\$5,239,924	01/30/12	12/30/13	1.64		
5 Rehabilitation of Localized Streets, Phase 6A (Moiliili/ McCully/ Makiki)	\$11,418,151	03/05/12	08/11/13	53.53		
6 Rehabilitation of Streets, Unit 57 (Kaimuki)	\$10,979,072	07/02/12	10/31/14	23.65		
7 Rehabilitation of Localized Streets, Phase 6B (McCully/ Makiki/upper Makiki)	\$6,051,639	03/27/12	05/15/14	27.06		
8 Rehabilitation of Localized Streets, Phase 7B (Kalihi Valley, Ewa Beach, West Loch. and Ewa Villages Areas)	\$15,637,417	07/02/12	08/29/14	92.91		
9 Rehabilitation of Streets, Unit 25 (Lunalilo Home Road, Wailua Street, Hawaii Kai Dr. Niumalu Loop. Kamilo St. Naakea St. Kukii St. Paoo St. Omai	\$9,930,863	03/04/13	08/15/14	23.73		
10 Renton Road Rehabilitation (Between Kapolei Parkway and Asing Park)	\$3,276,599	05/28/13	04/15/14	5.80		
11 Rehabilitation of Localized Streets, Phase 8A (Mililani)	\$9,696,483	04/01/13	05/30/14	55.65		
12 Rehabilitation of Localized Streets, Phase 8B (Whitmore, Wahiawa)	\$10,999,999	04/15/13	10/15/14	57.55		
13 Rehabilitation of Streets, Unit 55 (Pearl City Area)	\$5,590,235	03/18/13	10/13/13	18.33		
14 Alewa Drive Resurfacing in Vicinity of 1008 Alewa Drive	\$80,302	03/14/13	05/12/13	0.07		
15 Rehabilitation of Localized Streets, Phase 9 (East Mililani and Mililani Tech)	\$11,758,087	05/06/13	02/01/15	80.99		
16 Rehabilitation of Localized Streets, Phase 10A (Kailua Town, Kalaheo Hillside, Waimanalo & Waimalo Beach Areas)	\$13,724,699	05/20/13	03/15/15	100.28		
17 Rehabilitation of Localized Streets, Phase 10B (Maunawili, Olomana, Pohakuu. Enchanted Lakes Areas)	\$15,000,300	07/15/13	02/06/15	90.35		
18 Pavement Resurfacing at Kaneohe Bay Drive and Bayview Haven Place Intersection	\$59,719	05/05/14	09/15/14	0.10		
19 Rehabilitation of Streets Unit 69 (Lilipuna Road)	\$2,424,000	09/30/13	05/28/14	6.80		
20 Rehabilitation of Streets, Unit 47 (Waipio Gentry Area)	\$14,193,808	02/03/14	03/10/15	16.42		
21 Rehabilitation of Streets, Unit 71 (Hawaii Kai)	\$8,504,430	11/04/13	11/10/14	17.70		
22 Rehabilitation of Localized Streets, Phase 11A Waialae Nui, Waialae Iki, Aina Haina	\$12,131,288	01/06/14	02/09/15	53.72		
23 Rehabilitation of Streets, Unit 68 (Meheula Parkway and Anania Dr)	\$14,997,222	01/06/14	08/23/15	31.04		
24 Aalapapa Way Roadway Improvements	\$193,235	01/21/14	06/15/15	0.20		
Ongoing Road Projects				\$105,334,522	325	87
25 Rehabilitation of Streets, Unit 56 (Kailua Area)	\$6,912,844	02/11/13	03/01/15	29.04		
26 Rehabilitation of Streets Unit 72 (Concrete Roads in the Honolulu Area, Part 2)	\$2,100,555		02/15/16	1.36		
27 Rehabilitation of Beretania Street, Unit 64-R (Beretania St from University Avenue to Alaai St.)	\$9,444,444	06/30/14	11/01/15	13.36		
28 Rehabilitation of Streets, Unit 6 (Liliha Street and Kamehameha IV Road)	\$4,602,820		05/01/16	6.58		
29 Rehabilitation of Streets, Unit 66 (Oahu Ave, Kapahulu Ave, Atkinson Dr)	\$7,667,667	06/09/14	12/21/15	11.05		
30 Rehabilitation of Localized Streets, Phase 11B Kuliouou, Hahaione Valley, Mariners Ridge	\$10,355,135	05/05/14	07/25/15	53.11		
31 Kaneohe Bay Drive Roadway Improvements (between Aumoana PI and Aina Moi PI)	\$1,907,525	02/02/15	01/10/16	0.28		
32 Rehabilitation of Localized Streets, Phase 11C (Kalama Valley, Kamehame Ridge, Hawaii Kai)	\$17,222,222	12/01/14	01/04/16	47.04		
33 Rehabilitation of Localized Streets, Phase 11D (Portlock)	\$12,510,293	03/09/15	03/03/16	36.24		
34 Rehabilitation of Localized Streets, Phase 14A (Palolo Valley)	\$13,555,555		08/11/16	28.88		
35 Rehabilitation of Localized Streets, Phase 12A (Kamehameha Heights)	\$8,585,585	04/06/15	11/16/15	44.00		
36 Rehabilitation of Localized Streets, Phase 13C (North Shore)	\$10,469,877	04/13/15	01/25/16	53.58		
Upcoming Road Projects				737		
37 Rehabilitation of Localized Streets, Phase 13D (Kaneohe Area: Kahaluu, Waihee Vallev. Waiahole and Waikane)			08/28/16	22.94		
38 Rehabilitation of Localized Streets, Phase 13E (Kaneohe Area: Ahuimanu)			08/28/16	39.21		
39 Rehabilitation of Localized Streets, Phase 13A (Kaneohe Area: Kokokahi/ Mahinui/Pikoilooa)			05/29/16	30.52		
40 Rehabilitation of Localized Streets, Phase 13F (Kaneohe Area: Keapuka)			08/31/16	24.08		
41 Rehabilitation of Localized Streets, Phase 13B (Kaneohe Area: Kokokahi/ Mahinui. Pikoilooa. Puohala Villae and Waikalua)			06/12/16	33.52		
42 Rehabilitation of Localized Streets, Phase 13G (Kaneohe Area: Kapunahala, Haiku Villae. Heeia and Lilipuna)			09/14/16	27.55		

City and County of Honolulu
DEPARTMENT OF DESIGN AND CONSTRUCTION
Paving projects since January 1, 2013

Project Title	Constr Contract Amt	Contract Start	Est. Finish	Contract Lane Mi.	Lane Mi Paved to Date	Lane Mi Paved since 1/1/15
43 Rehabilitation of Localized Streets, Phase 15A (Waianae)			09/22/16	42.47		
44 Kuaheha Street Interim Area Movement Stabilization Improvements (Lower Site)			09/30/17	0.51		
45 Rehabilitation of Localized Streets, Phase 13H (Kaneohe-Haiku VII- Heeia)			09/28/16	21.73		
46 Rehabilitation Of Streets, Unit 82 (Kaukonahua Rd, Wilikina Rd)			09/26/16	18.87		
47 Iliwai Street Resurfacing			09/24/16	0.50		
48 Rehabilitation Of Streets Indefinite Delivery/Indefinite Quantity (IDIQ) No. 4			05/01/16	46.00		
49 Rehabilitation of Streets, Unit 74 (Ward Ave & Date St)			12/09/16	7.59		
50 Rehabilitation of Nipo Street			01/11/17	1.10		
51 Rehabilitation of Localized Streets, Phase 14B (St Louis Heights)			09/26/16	10.75		
52 Rehabilitation of Streets, Unit 79 (Alewa Drive)			08/21/16	3.20		
53 Rehabilitation of Streets, Unit 76 (Kalakaua Avenue)			02/26/17	3.69		
54 Rehabilitation of Streets, Unit 48 (N. King St, between Peterson Lane and Ola Ln. and Poehoe Pl. between N. King St and mauka end)			09/23/16	7.55		
55 Rehabilitation of Streets, Unit 78 (Mapunapuna Area)			02/09/17	13.60		
56 Rehabilitation of Localized Streets, Phase 15B (Nanakuli)			03/28/17	28.25		
57 Rehabilitation of Localized Streets, Phase 15C (Maili)			01/02/17	73.84		
58 Rehabilitation of Streets, Unit 84 (Lanikuhana Avenue, Meheula parkway to Ahiku)			03/25/17	18.17		
59 Rehabilitation Of Streets, Unit 81 (University Ave)			07/02/17	5.42		
60 Rehabilitation of Streets, Unit 85 (Laukahi Street (Kal Hwy to Security Gate)			03/25/17	4.91		
61 Rehabilitation of Localized Streets, Phase 12B (Liliha/Punchbowl Area)			09/27/17			
62 Rehabilitation of Localized Streets, Phase 20 (manoa)			09/28/17	1.36		
63 Rehabilitation of Localized Streets, Phase 20B (Manoa)						
64 Rehabilitation of Streets, Localized Streets Phase 16 (Kamokila Blvd., Farrington Hwy. Cambell Industrial Park)			09/27/17	181.04		
65 Rehabilitation of Streets, Unit 65 (Concrete Roads, Part 1)			12/01/17	7.36		
66 Rehabilitation of Streets Unit 75 (School St/Kalihi streets)			06/01/18	14.84		
67 Rehabilitation of Streets, Unit 67 (King St. & Punchbowl St.)			06/04/18	6.74		
68 Rehabilitation of Streets Unit 77 (Pensacola Street)			11/30/18	4.14		
69 Rehabilitation of Streets Unit 73A (Kamehameha Hwy from Likelike to Heeia)			10/02/18	10.50		
70 Rehabilitation of Streets Unit 73B (Kamehameha Hwy from Kahekili to Heeia)			07/29/18	5.40		
71 Rehabilitation of Localized Streets, Phase 15D (Makaha)				19.84		
72 Rehabilitation of Localized Streets, Phase 17(Lower Wahiawa area)			10/01/19			
73 Hahaione Street Repair						
74 Rehabilitation of Streets, Unit 70 (Luualalei Homestead Rd and Ma'ili'ili Rd)			06/01/17			