

City and County of Honolulu
DEPARTMENT OF DESIGN AND CONSTRUCTION
Paving projects since January 1, 2014

Project Title	Constr Contract Amt	Contract Start	Est. Finish	Contract Lane Mi.	Lane Mi Paved to Date	Lane Mi Paved since 1/1/14
Completed Road Projects Since 1/1/2013				\$9,260,406	35	28
1 Rehabilitation of Streets, Unit 56 (Kailua Area)	\$6,167,006	02/11/13	02/10/14	29.04		
2 Renton Road Rehabilitation (Between Kapolei Parkway and Asing Park)	\$3,093,400	05/28/13	04/15/14	5.80		
Ongoing Road Projects				\$176,336,644	746	484 119
3 Rehabilitation of Localized Streets, Phase 6B (McCully/ Makiki/upper Makiki)	\$6,051,639	03/27/12	04/15/14	27.06		
4 Rehabilitation of Streets Unit 69 (Lilipuna Road)	\$2,424,000	09/30/13	04/28/14	6.80		
5 Rehabilitation of Localized Streets, Phase 09 (East Mililani and Mililani Tech)	\$11,306,204	05/06/13	05/01/14	82.20		
6 Rehabilitation of Streets, Unit 25 (Lunalilo Home Road, Wailua Street, Hawaii Kai Dr. Niunalu Loop. Kamilo St. Naakea St. Kukii St. Paoo St. Opa)	\$9,930,863	03/04/13	05/03/14	23.73		
7 Rehabilitation of Localized Streets, Phase 8A (Mililani)	\$9,696,483	04/01/13	05/12/14	55.65		
8 Rehabilitation of Localized Streets, Phase 7B (Kalihi Valley, Ewa Beach, West Loch. and Ewa Villages Areas)	\$15,637,417	07/02/12	05/30/14	92.91		
9 Rehabilitation of Localized Streets, Phase 10B (Maunawili, Olomana, Pohakupu. Enchanted Lakes Areas)	\$13,636,636	07/15/13	05/31/14	86.39		
10 Rehabilitation of Streets, Unit 57 (Kaimuki)	\$9,361,775	07/02/12	07/15/14	23.65		
11 Rehabilitation of Localized Streets, Phase 8B (Whitmore, Wahiawa)	\$9,999,999	04/15/13	07/28/14	57.55		
12 Rehabilitation of Localized Streets, Phase 10A (Kailua Town, Kalaheo Hillside, Waimanalo & Waimalo Beach Areas)	\$13,724,699	05/20/13	08/15/14	93.85		
13 Rehabilitation of Streets, Unit 71 (Hawaii Kai)	\$8,497,927	11/04/13	11/10/14	17.70		
14 Kaneohe Bay Drive Roadway Improvements (between Aumoana PI and Aina Moi PI)	\$1,907,525		12/26/14	0.28		
15 Rehabilitation of Localized Streets, Phase 11A Waialae Nui, Waialae Iki, Aina Haina	\$11,221,221	01/06/14	02/09/15	53.40		
16 Rehabilitation of Streets, Unit 47 (Waipio Gentry Area)	\$11,808,808	02/03/14	03/10/15	16.42		
17 Rehabilitation of Streets, Unit 68 (Meheula Parkway and Anania Dr)	\$13,762,564	01/06/14	03/12/15	31.04		
18 Rehabilitation of Localized Streets, Phase 11B Kuliouou, Hahaione Valley, Mariners Ridge	\$9,999,935		04/01/15	52.78		
19 Aalapapa Way Roadway Improvements	\$193,235	01/21/14	06/15/15	0.20		
20 Pavement Resurfacing at Kaneohe Bay Drive and Bayview Haven Place Intersection	\$63,603		06/15/15	0.10		
21 Rehabilitation of Beretania Street, Unit 64-R (Beretania St from University Avenue to Alapai St.)	\$9,444,444		06/15/15	13.36		
22 Rehabilitation of Streets, Unit 66 (Oahu Ave, Kapahulu Ave, Atkinson Dr)	\$7,667,667		06/15/15	11.05		
Upcoming Road Projects				665		
23 Hahaione Street Repair				0.60		
24 Kuahea Street Interim Area Movement Stabilization Improvements (Lower site)				0.23		
25 Rehabilitation of Streets FY 2014						
26 Rehabilitation of Localized Streets, Phase 11C (Kalama Valley, Kamehame Ridge, Hawaii Kai)				47.04		
27 Rehabilitation of Localized Streets, Phase 11D(Portlock)				36.24		
28 Rehabilitation of Localized Streets, Phase 12				140.30		
29 Rehabilitation of Localized Streets, Phase 13A (Kaneohe Area: Ahuimanu, Haiku Valle. Heeia. Kapunahala. Keapuka. Waihee Valle and Waikane)				53.23		
30 Rehabilitation of Localized Streets, Phase 13B (Kaneohe Area: Kokokahi/ Mahinui. Pikoioa. Puohala Villae and Waikalua)				45.75		
31 Rehabilitation of Localized Streets, Phase 13C (North Shore)				53.91		
32 Rehabilitation of Localized Streets, Phase 13D						
33 Rehabilitation of Localized Streets, Phase 14A (Palolo Valley)				28.97		
34 Rehabilitation of Localized Streets, Phase 14B (St Louis Heights & Wilhelmina Rise)				26.62		
35 Rehabilitation of Localized Streets, Phase 14C						
36 Rehabilitation of Localized Streets, Phase 15 (Leeward Oahu)				97.41		
37 Rehabilitation of Localized Streets, Phase 8C						
38 Rehabilitation Of Streets Indefinite Delivery/Indefinite Quantity (IDIQ) No. 4				2.70		
39 Rehabilitation of Streets Unit 72 (Concrete Roads in the Honolulu Area, Part 2)				1.36		
40 Rehabilitation of Streets Unit 73 (Kamehameha Hwy from Haiku Rd to Kahekili Hwy)				8.20		
41 Rehabilitation of Streets Unit 75 (School St/Kalihi streets)				14.84		
42 Rehabilitation of Streets Unit 77 (Pensacola Street)				4.14		

City and County of Honolulu
DEPARTMENT OF DESIGN AND CONSTRUCTION
Paving projects since January 1, 2014

Project Title	Constr Contract Amt	Contract Start	Est. Finish	Contract Lane Mi.	Lane Mi Paved to Date	Lane Mi Paved since 1/1/14
43 Rehabilitation of Streets, Unit 48 (N. King St, between Peterson Lane and Ola Ln. and Poepoe Pl. between N. King St and mauka end)				7.55		
44 Rehabilitation of Streets, Unit 6				6.58		
45 Rehabilitation of Streets, Unit 65 (Concrete Roads in Honolulu Area Part 1)				6.76		
46 Rehabilitation of Streets, Unit 67 (King St. & Punchbowl St.)				6.74		
47 Rehabilitation of Streets, Unit 70 (Lualualei Homestead Rd and Ma'ili'ili Rd)				4.68		
48 Rehabilitation of Streets, Unit 74 (Ward Ave & Date St)				11.96		
49 Rehabilitation of Streets, Unit 76 (Kalakaua Avenue)				3.69		
50 Rehabilitation of Streets, Unit 78 (Mapunapuna Area)				13.60		
51 Rehabilitation of Streets, Unit 79 (Alewa Drive and Liliha Street)				1.70		
52 Rehabilitation Of Streets, Unit 81 (East Manoa Rd, Manoa Rd, Nipo St, University Ave)				24.57		
53 Rehabilitation Of Streets, Unit 82 (Kaukonahua Rd, Waialua Beach Rd, Wiilikina Rd)				15.45		